




COMPLETION REPORT

1	Name of the Work	Improvements and Asphaltting to Babanna Layout New Vegetable Market surrounding roads in Ward No.12 Shettyhalli Sub Division.		
2	Sanctioned Estimate No. and date	EE/DD/TS/196/2018-19 Dated: 22.02.2019		
3	Head of Account which is chargeable	P2178 (Job Code 012-19-000058)		
4	Instrument Order No. and date	EE/DD/WO/360/18-19 dated: 27.02.2019		
5	Name of Contractor	M/S KRIDL		
6	Work started	27.02.2019		
7	Work Completion	14.05.2020		
8	Time Stipulated for Completion of Work	180 days		
9	Delay in Execution of Work	-		
10	Measurement recorded in	MB No. 4867/2019-20 Page No. 486605-08		
11	Check Measurement of the Asst	AEE, SSD		
12	Name of the office/official in charge of the work	AEE, SSD		
	a) Asst. Eng/Junior Engineer	A.P. Shivakumar, AE		
	b) Asst. Executive Engineer	Syed Athikur Rehman Idrus, AEE		
Sanctioned Estimated Amount		Amount Claims as per actually Vide as per bills	Excess	Savings
Rs. 200.00 Lakhs		Rs. 19852382	-	-

1. Certified that the above has been completed within the stipulated time noted in the
2. Certified that the contractor has delayed and completed the work for which necessary fine recovered
3. Certified that the above work has been executed by the contractor satisfactory in


Assistant Engineer
Ward no.12


Asst. Executive Engineer
Shettyhalli sub division


EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Desarahalli Division, Bengaluru-73.